Sewage System Inventory Report

August 25, 2022

Sewage Code: MTW01 **Description:** SUMMER SYS **Town:**

Park Code: 00209 **Park:** Mount Washington State Park **County:**

Year Built: **Leased:** ☐ **Test Frequency**

Condition Code:

Plans: **Cost Source:**

Tank Type: CONCRETE **Cost Type:**

Capacity: 17,000 **Pump Date:** **Cost Type Other:**

UV Chamber: Y **Contract Number:**

Comments: PUMPED ONCE A YEAR LOCATION -550' FROM THE SHERMAN ADAMS BUILDING , 50' FROM THE FUEL TANK FARM.
SYSTEM CONSISTS OF THE FOLLOWING: VELOCITY REDUCTION UNIT, GREASE TRAP 2 8,000 GAL SEPTIC TANK UNITS, 1 SINGLE DOSING UNIT, 1 ALTERNATING DOSING UNIT, 2 120 X 40' SAND FILTER BEDS, UV DISINFECTION VAULT.

Original Cost:	$0.00
Replacement Cost:	$500,000.00
Maintenance Cost:	$6,600.00
Improvement Cost:	$0.00
YTD Maintenance:	$0.00
YTD Improvement:	$0.00
Total Value:	$0.00

Maintenance & Improvement Projects

Started	Project Name	Type	Condition Rating	Status	Own Force Estimate	Job Number
May-14-1999	PROFESSIONAL ENGINEERING SERVICES AGREEMENT	M		Completed		

Report Selection Criteria Park Code = 00209

Sewage System Inventory Report

Sewage Code: MTW02 **Description:** WINT SYSTM **Town:**

Park Code: 00209 **Park:** Mount Washington State Park **County:**

Year Built: **Leased:** ☐ **Test Frequency**

Condition Code:

Plans: **Cost Source:**

Tank Type: CONC BLK **Cost Type:**

Capacity: 3,000 **Pump Date:** **Cost Type Other:**

UV Chamber: Y **Contract Number:**

Comments: PUMPING SPRING AND FALL LOCATION - UNDER SHOP FLOOR IN THE SHERMAN ADAMS BUILDING. SEPTIC TANK VENTILATION FAN FAILED AFTER 4 MONTHS. REPLACED 10 - 90

Original Cost:	$0.00
Replacement Cost:	$0.00
Maintenance Cost:	$1,278.00
Improvement Cost:	$0.00
YTD Maintenance:	$0.00
YTD Improvement:	$0.00
Total Value:	$0.00

Maintenance & Improvement Projects

Started	Project Name	Type	Condition Rating	Status	Own Force Estimate	Job Number
Dec-02-2002	DUPLEX CONTROL PANEL	M		Completed		

Report Selection Criteria Park Code = 00209